



WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT (January 1/06 – June 26/06)

<u>DRILLING ACTIVITY</u>	to June 26/06	To June 27/05	2005 Total
Drilling Licences Issued	175	116	384
Licences Cancelled	4	0	0
Vertical Wells Drilled	157	62	267
Horizontal Wells Drilled	24	0	18
Wells Drilled – Total	181	62	285
Stratigraphic Test Holes Drilled	0	0	0
No. of Metres Drilled	201 274	63 299	304 693
Wells Re-entered	1	0	0
Wells Being Drilled	5	4	1
No. of Active Rigs	9	4	7
Wells Licenced but Not Spudded	93	65	108
Wells Completed as Potential Oil Wells	175	59	274
Wells Abandoned Dry	6	3	11
Wells Drilled but Not Completed	1	0	0
Other Completions	0	0	0
New Wells on Production	134	39	224
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	0	7	20
Licences Cancelled	0	0	0
Kilometers Licenced	0	460	2 169
Kilometers Run	420	315	1 568
<u>OIL PRICES (Average)</u>			
	2006	2005	
	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of April	441.05 (70.09)	367.38 (58.38)	
Month of May	463.86 (73.71)	338.90 (53.85)	
<u>OIL PRODUCTION (M3)</u>			
	2005	2004	
Month of November	88 563.0	57 557.4	
Cumulative Thru November 30	713 054.2	578 554.6	

WEEKLY WELL ACTIVITY REPORT

26 June 2006

- Lic. No. 4470 Lodgepole Pierson HZNTL 12-5-3-28 (WPM)
 UWI: 100.13-05-003-28W1.03
- Revision to Reports of: 12-Jun-2006 and 19-Jun-2006
 UWI: 100.13-05-003-28W1.03
- Lic. No. 5487 Grand Banks Sinclair Prov. HZNTL 16-11-7-29 (WPM)
 UWI: 100.16-11-007-29W1.00
- Status: Licence Cancelled (CAN)
 Status Date: 22-Jun-2006
- Lic. No. 5697 EOG Waskada 4-15-1-25 (WPM)
 UWI: 100.04-15-001-25W1.00
- Status: Capable of Oil Production (COOP)
 Status Date: 15-Jun-2006
 Field/Pool Code: Confidential
- Lic. No. 5700 Enerplus Virden HZNTL 1-22-9-25 (WPM)
 UWI: 102.01-22-009-25W1.00
- Status: Capable of Oil Production (COOP)
 Status Date: 17-Mar-2006
 Field/Pool Code: 05 59C
- Lic. No. 5711 Tundra Sinclair Prov. 7-12-8-29 (WPM)
 UWI: 100.07-12-008-29W1.00
- Production Casing: Run
 Rig Released: 20-Jun-2006
 Status: Completing (COMP)
 Status Date: 22-Jun-2006
- Lic. No. 5724 Aspen Daly Prov. HZNTL 16-24-9-28 (WPM)
 UWI: 100.13-24-009-28W1.00 – Stratigraphic Testhole
- Revision to Report of: 12-Dec-2005
Contractor: Big Sky Drilling Inc. – Rig. #32
- Spud Date: 23-Jun-2006
 K.B. Elevation: 496.24 m
 Surface Casing: 244.5 mm @ 141.75 m with 18.0 t
 Finished Drilling: 25-Jun-2006
 Total Depth: 855 m
 Status: Logging (LOG)
 Status Date: 26-Jun-2006

- Lic. No. 5761 EOG Waskada 5-26-1-25 (WPM)
UWI: 100.05-26-001-25W1.00
- Status: Capable of Oil Production (COOP)
Status Date: 16-Jun-2006
Field/Pool Code: Confidential
- Lic. No. 5774 Routledge Unit No. 1 HZNTL 1-32-9-25 (WPM)
UWI: 102.01-32-009-25W1.00
- Status: Capable of Oil Production (COOP)
Status Date: 08-Mar-2006
Field/Pool Code: 05 59C
- Lic. No. 5797 Rideau Daly A3-26-9-29 (WPM)
UWI: 102.03-26-009-29W1.00
- Revision to Report of: 06-Feb-2006
Contractor: Big Sky Drilling Inc. – Rig. #46
- Status: Moving In Rotary Tools (MIRT)
Status Date: 26-Jun-2006
- Lic. No. 5817 Kiwi Daly 7-6-9-29 (WPM)
UWI: 100.07-06-009-29W1.00
- Finished Drilling: 19-Jun-2006
Total Depth: 1 005 m
Production Casing: 114.3 mm @ 1005.00 m with 23.0 t
Rig Released: 21-Jun-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 21-Jun-2006
- Lic. No. 5827 Lodgepole Souris Hartney HZNTL 5-15-6-22 (WPM)
UWI: 100.05-15-006-22W1.00
- Finished Drilling: 22-Jun-2006
Total Depth: 1 507 m
Rig Released: 23-Jun-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 23-Jun-2006
- Lic. No. 5828 Runway et al Sinclair 16-10-7-29 (WPM)
UWI: 100.16-10-007-29W1.00
- Status: Completing (COMP)
Status Date: 22-Jun-2006

- Lic. No. 5835 Runway et al Sinclair 9-10-7-29 (WPM)
 UWI: 100.09-10-007-29W1.00
- Status: Completing (COMP)
 Status Date: 22-Jun-2006
- Lic. No. 5838 Antler River Daly Prov. 14-4-8-28 (WPM)
 UWI: 100.14-04-008-28W1.00
- Finished Drilling: 19-Jun-2006
 Total Depth: 961 m
 Production Casing: Run
 Rig Released: 20-Jun-2006
 Status: Waiting On Service Rig (WOSR)
 Status Date: 20-Jun-2006
- Lic. No. 5852 South Pierson Unit No. 1 Prov. 5C-16-2-29 (WPM)
 UWI: 1C0.05-16-002-29W1.00
- Revision to Report of: 08-May-2006
Contractor: Tempco Drilling Company Inc. – Rig. #3
- Spud Date: 21-Jun-2006
 K.B. Elevation: 475.40 m
 Surface Casing: 177.8 mm @ 146.00 m with 7.0 t
 Finished Drilling: 23-Jun-2006
 Total Depth: 1 031 m
 Production Casing: 114.3 mm @ 1 031.00 m with 20.0 t
 Rig Released: 24-Jun-2006
 Status: Waiting On Service Rig (WOSR)
 Status Date: 24-Jun-2006
- Lic. No. 5856 South Pierson Unit No. 1 Prov. 12C-16-2-29 (WPM)
 UWI: 1C0.12-16-002-29W1.00
- Revision to Report of: 08-May-2006
Contractor: Tempco Drilling Company Inc. – Rig. #3
- Spud Date: 24-Jun-2006
 K.B. Elevation: 478.95 m
 Surface Casing: 177.8 mm @ 146.00 m with 7.0 t
 Status: Drilling Ahead (DR)
 Status Date: 26-Jun-2006

Lic. No. 5859 South Pierson Unit No. 1 Prov. A15-16-2-29 (WPM)
UWI: 102.15-16-002-29W1.00

Spud Date: 19-Jun-2006
K.B. Elevation: 475.37 m
Surface Casing: 177.8 mm @ 149.00 m with 7.0 t
Finished Drilling: 24-Jun-2006
Total Depth: 1 024 m
Production Casing: 114.3 mm @ 1 024.00 m with 19.0 t
Rig Released: 25-Jun-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 25-Jun-2006

Lic. No. 5860 South Pierson Unit No. 1 Prov. 15B-16-2-29 (WPM)
UWI: 1B0.15-16-002-29W1.00

Status: Completing (COMP)
Status Date: 21-Jun-2006

Lic. No. 5867 Aspen Daly HZNTL A8-13-9-28 (WPM)
UWI: 102.08-13-009-28W1.00

Finished Drilling: 20-Jun-2006
Total Depth: 2 170 m
Rig Released: 21-Jun-2006
Status: Completing (COMP)
Status Date: 23-Jun-2006

Lic. No. 5870 Tundra Sinclair Prov. 15-2-8-29 (WPM)
UWI: 100.15-02-008-29W1.00

Spud Date: 21-Jun-2006
K.B. Elevation: 506.86 m
Surface Casing: 177.8 mm @ 140.00 m with 8.0 t
Finished Drilling: 22-Jun-2006
Total Depth: 983 m
Production Casing: 114.3 mm @ 983.00 m with 6.2 t
Rig Released: 23-Jun-2006
Status: Completing (COMP)
Status Date: 26-Jun-2006

- Lic. No. 5871 Tundra Sinclair Prov. 16-2-8-29 (WPM)
UWI: 100.16-02-008-29W1.00
- Revision to Report of: 15-May-2006
Contractor: Trinidad Drilling Ltd. – **Rig. #14**
- Spud Date: 23-Jun-2006
K.B. Elevation: 503.65 m
Surface Casing: 177.8 mm @ 140.00 m with 8.0 t
Finished Drilling: 25-Jun-2006
Total Depth: 985 m
Production Casing: 114.3 mm @ 985.00 m with 6.2 t
Rig Released: 25-Jun-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 25-Jun-2006
- Lic. No. 5886 South Pierson Unit No.1 Prov. 7C-16-2-29 (WPM)
UWI: 1C0.07-16-002-29W1.00
- Production Casing: 114.3 mm @ 1 027.20 m with 19.0 t
Rig Released: 20-Jun-2006
Status: Completing (COMP)
Status Date: 22-Jun-2006
- Lic. No. 5888 South Pierson Unit No. 1 Prov. B15-16-2-29 (WPM)
UWI: 103.15-16-002-29W1.00
- Revision to Report of: 29-May-2006
Contractor: Akita Drilling Ltd. – Rig. #12
- Spud Date: 25-Jun-2006
K.B. Elevation: 476.75 m
Surface Casing: 177.8 mm @ 150.50 m with 7.0 t
Status: Testing BOP's (TEST BOP)
Status Date: 26-Jun-2006
- Lic. No. 5896 Tundra Sinclair 5-33-7-29 (WPM)
UWI: 100.05-33-007-29W1.00
- Status: Completing (COMP)
Status Date: 21-Jun-2006
- Lic. No. 5901 Tundra Sinclair 11-12-8-29 (WPM)
UWI: 100.11-12-008-29W1.00
- Revision to Report of: 05-Jun-2006
Contractor: Trinidad Drilling Ltd. – **Rig. #14**
- Spud Date: 25-Jun-2006
K.B. Elevation: 513.41 m
Surface Casing: 177.8 mm @ 140.00 m with 8.0 t
Status: Drilling Ahead (DR)
Status Date: 26-Jun-2006

- Lic. No. 5902 Tundra Sinclair 14-12-8-29 (WPM)
 UWI: 100.14-12-008-29W1.00
- Revision to Report of: 05-Jun-2006
Contractor: Trinidad Drilling Ltd. – Rig. #14
- Spud Date: 20-Jun-2006
 K.B. Elevation: 516.02 m
 Surface Casing: 177.8 mm @ 140.00 m with 9.5 t
 Finished Drilling: 22-Jun-2006
 Total Depth: 984 m
 Production Casing: 114.3 mm @ 983.50 m with 6.2 t
 Rig Released: 23-Jun-2006
 Status: Waiting On Service Rig (WOSR)
 Status Date: 23-Jun-2006
- Lic. No. 5903 Tundra Sinclair 15-12-8-29 (WPM)
 UWI: 100.15-12-008-29W1.00
- Revision to Report of: 05-Jun-2006
Contractor: Big Sky Drilling Inc. – Rig. #5
- Spud Date: 23-Jun-2006
 K.B. Elevation: 515.00 m
 Surface Casing: 177.8 mm @ 139.00 m with 9.5 t
 Finished Drilling: 25-Jun-2006
 Total Depth: 974 m
 Production Casing: 114.3 mm @ 973.50 m with 6.1 t
 Rig Released: 25-Jun-2006
 Status: Waiting On Service Rig (WOSR)
 Status Date: 25-Jun-2006
- Lic. No. 5904 Tundra Sinclair 16-12-8-29 (WPM)
 UWI: 100.16-12-008-29W1.00
- Revision to Report of: 05-Jun-2006
Contractor: Big Sky Drilling Inc. – Rig. #5
- Status: Moving In Rotary Tools (MIRT)
 Status Date: 26-Jun-2006
- Lic. No. 5905 Tundra Goodlands 6-27-2-24 (WPM)
 UWI: 100.06-27-002-24W1.00
- Spud Date: 23-Jun-2006
 K.B. Elevation: 497.63 m
 Surface Casing: 219.1 mm @ 141.00 m with 11.8 t
 Finished Drilling: 26-Jun-2006
 Total Depth: 955 m
 Status: Preparing to Log (PREP LOG)
 Status Date: 26-Jun-2006

- Lic. No. 5906 Tundra et al Daly HZNTL 3-30-10-28 (WPM)
UWI: 102.03-30-010-28W1.00
- Finished Drilling: 21-Jun-2006
Total Depth: 1 882 m
Rig Released: 21-Jun-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 21-Jun-2006
- Lic. No. 5911 Tundra Sinclair Prov. 12-20-8-29 (WPM)
UWI: 100.12-20-008-29W1.00
- Revision to Report of: 12-Jun-2006
Contractor: Big Sky Drilling Inc. – Rig. #91
- Spud Date: 23-Jun-2006
K.B. Elevation: 542.33 m
Surface Casing: 177.8 mm @ 139.00 m with 8.2 t
Finished Drilling: 25-Jun-2006
Total Depth: 1 019 m
Production Casing: 114.3 mm @ 1018.50 m with 6.5 t
Rig Released: 25-Jun-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 25-Jun-2006
- Lic. No. 5917 Antler River Sinclair Prov. 4-36-7-28 (WPM)
UWI: 100.04-36-007-28W1.00
- Spud Date: 20-Jun-2006
K.B. Elevation: 486.24 m
Surface Casing: 219.1 mm @ 134.00 m with 12.0 t
Finished Drilling: 24-Jun-2006
Total Depth: 983 m
Production Casing: Run
Rig Released: 26-Jun-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 26-Jun-2006
- Lic. No. 5924 Rideau Sinclair 11-3-8-29 (WPM)
UWI: 100.11-03-008-29W1.00
- Finished Drilling: 19-Jun-2006
Total Depth: 1 012 m
Production Casing: 114.3 mm @ 1012.00 m with 25.3 t
Rig Released: 20-Jun-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 20-Jun-2006

Lic. No. 5925

Rideau Sinclair 14-3-8-29 (WPM)
 UWI: 100.14-03-008-29W1.00

Revision to Report of: 19-Jun-2006

Contractor: Ammonite Drilling Ltd. – Rig. #1

Spud Date: 21-Jun-2006
 K.B. Elevation: 524.67 m
 Surface Casing: 219.1 mm @ 136.00 m with 10.0 t
 Finished Drilling: 24-Jun-2006
 Total Depth: 1 010 m
 Production Casing: 114.3 mm @ 1010.00 m with 24.2 t
 Rig Released: 25-Jun-2006
 Status: Waiting On Service Rig (WOSR)
 Status Date: 25-Jun-2006

Lic. No. 5926

Lodgepole Souris Hartney HZNTL A15-16-6-22 (WPM)
 UWI: 102.15-16-006-22W1.00

Spud Date: 24-Jun-2006
 K.B. Elevation: 453.17m
 Surface Casing: 244.5 mm @ 142.00 with 11.0 t
 Status: Drilling Ahead (DR)
 Status Date: 26-Jun-2006

Lic. No. 5928

Tundra Goodlands HZNTL 7-27-2-24 (WPM)
 UWI: 100.07-27-002-24W1.00

License Issued: 22-Jun-2006
 Licensee: Tundra Oil and Gas Ltd.
 Mineral Rights: Freehold
 Contractor: Trinidad Drilling Ltd. – Rig. #5
 Municipality: Brenda
 Surface Location: 16A-27-2-24
 Co-ords: 285.73 m (S) of (N) boundary of Sec. 27
 50.00 m (W) of (E) boundary of Sec. 27
 Grd. Elevation: 495.44 m
 Proj. TD: 850 m (Mississippian)
 Area: Goodlands
 Classification: Development (Non-Confidential)
 Status: Location (LOC)
 Status Date: 22-Jun-2006

Lic. No. 5929

Kiwi Daly 13-30-9-28 (WPM)
 UWI: 100.13-30-009-28W1.00

License Issued: 22-Jun-2006
 Licensee: Kiwi Resources Ltd.
 Mineral Rights: Freehold
 Contractor: Big Sky Drilling Ltd. – Rig. #46
 Municipality: Pipestone
 Co-ords: 201.08 m (S) of (N) boundary of Sec. 30
 195.50 m (E) of (W) boundary of Sec. 30
 Grd. Elevation: 521.06 m
 Proj. TD: 915 m (Devonian)
 Field: Daly
 Classification: Development (Non-Confidential)
 Spud Date: 23-Jun-2006
 K.B. Elevation: 525.26 m
 Surface Casing: 219.1 mm @ 126.50 m with 10.0 t
 Finished Drilling: 25-Jun-2006
 Total Depth: 905 m
 Production Casing: 114.3 mm @ 905.00 m with 15.5 t
 Rig Released: 25-Jun-2006
 Status: Waiting On Service Rig (WOSR)
 Status Date: 25-Jun-2006

Lic. No. 5930

Rideau Sinclair Prov. 7-14-8-29 (WPM)
 UWI: 100.07-14-008-29W1.00

License Issued: 23-Jun-2006
 Licensee: Rideau Petroleums Ltd.
 Mineral Rights: Crown
 Contractor: Ammonite Drilling Ltd. – Rig. #1
 Municipality: Pipestone
 Co-ords: 649.11 m (N) of (S) boundary of Sec. 14
 634.09 m (W) of (E) boundary of Sec. 14
 Grd. Elevation: 504.85 m
 Proj. TD: 990 m (Devonian)
 Field: Sinclair
 Classification: Development (Non-Confidential)
 Status: Location (LOC)
 Status Date: 23-Jun-2006

- Lic. No. 5931 Rideau Sinclair Prov. 14-14-8-29 (WPM)
 UWI: 100.14-14-008-29W1.00
- License Issued: 23-Jun-2006
 Licensee: Rideau Petroleums Ltd.
 Mineral Rights: Crown
 Contractor: Ammonite Drilling Ltd. – Rig. #1
 Municipality: Pipestone
 Co-ords: 157.66 m (S) of (N) boundary of Sec. 14
 601.22 m (E) of (W) boundary of Sec. 14
 Grd. Elevation: 508.91 m
 Proj. TD: 980 m (Devonian)
 Field: Sinclair
 Classification: Development (Non-Confidential)
 Spud Date: 25-Jun-2006
 K.B. Elevation: 512.56 m
 Surface Casing: 219.1 mm @ 143.00 m with 10.0 t
 Status: Waiting On Cement (WOC)
 Status Date: 26-Jun-2006
- Lic. No. 5932 Tundra Sinclair Prov. 3-29-8-29 (WPM)
 UWI: 100.03-29-008-29W1.00
- License Issued: 23-Jun-2006
 Licensee: Tundra Oil and Gas Ltd.
 Mineral Rights: Crown
 Contractor: Trinidad Drilling Ltd. – Rig. #5
 Municipality: Pipestone
 Co-ords: 191.26 m (N) of (S) boundary of Sec. 29
 637.53 m (E) of (W) boundary of Sec. 29
 Grd. Elevation: 537.69 m
 Proj. TD: 1012 m (Devonian)
 Field: Sinclair
 Classification: Development (Non-Confidential)
 Status: Location (LOC)
 Status Date: 23-Jun-2006
- Lic. No. 5933 Tundra Sinclair Prov. 5-29-8-29 (WPM)
 UWI: 100.05-29-008-29W1.00
- License Issued: 23-Jun-2006
 Licensee: Tundra Oil and Gas Ltd.
 Mineral Rights: Crown
 Contractor: Trinidad Drilling Ltd. – Rig. #5
 Municipality: Pipestone
 Co-ords: 603.60 m (N) of (S) boundary of Sec. 29
 175.91 m (E) of (W) boundary of Sec. 29
 Grd. Elevation: 539.11 m
 Proj. TD: 1013 m (Devonian)
 Field: Sinclair
 Classification: Development (Non-Confidential)
 Status: Location (LOC)
 Status Date: 23-Jun-2006

Lic. No. 5934 Tundra Sinclair Prov. 6-29-8-29 (WPM)
 UWI: 100.06-29-008-29W1.00

License Issued: 23-Jun-2006
 Licensee: Tundra Oil and Gas Ltd.
 Mineral Rights: Crown
 Contractor: Trinidad Drilling Ltd. – Rig. #5
 Municipality: Pipestone
 Co-ords: 563.78 m (N) of (S) boundary of Sec. 29
 632.73 m (E) of (W) boundary of Sec. 29
 Grd. Elevation: 537.02 m
 Proj. TD: 1010 m (Devonian)
 Field: Sinclair
 Classification: Development (Non-Confidential)
 Status: Location (LOC)
 Status Date: 23-Jun-2006

Lic. No. 5935 Tundra Sinclair Prov. 11-29-8-29 (WPM)
 UWI: 100.11-29-008-29W1.00

License Issued: 23-Jun-2006
 Licensee: Tundra Oil and Gas Ltd.
 Mineral Rights: Crown
 Contractor: Trinidad Drilling Ltd. – Rig. #5
 Municipality: Pipestone
 Co-ords: 606.45 m (S) of (N) boundary of Sec. 29
 617.76 m (E) of (W) boundary of Sec. 29
 Grd. Elevation: 539.13 m
 Proj. TD: 1011 m (Devonian)
 Field: Sinclair
 Classification: Development (Confidential)
 Status: Location (LOC)
 Status Date: 23-Jun-2006

Lic. No. 5936 Tundra Sinclair Prov. 12-29-8-29 (WPM)
 UWI: 100.12-29-008-29W1.00

License Issued: 23-Jun-2006
 Licensee: Tundra Oil and Gas Ltd.
 Mineral Rights: Crown
 Contractor: Trinidad Drilling Ltd. – Rig. #5
 Municipality: Pipestone
 Co-ords: 678.21 m (S) of (N) boundary of Sec. 29
 205.92 m (E) of (W) boundary of Sec. 29
 Grd. Elevation: 538.72 m
 Proj. TD: 1012 m (Devonian)
 Field: Sinclair
 Classification: Development (Non-Confidential)
 Status: Location (LOC)
 Status Date: 23-Jun-2006

Lic. No. 5937

Tundra Sinclair Prov. 13-29-8-29 (WPM)
UWI: 100.13-29-008-29W1.00

License Issued: 23-Jun-2006
Licensee: Tundra Oil and Gas Ltd.
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. – Rig. #5
Municipality: Pipestone
Co-ords: 237.74 m (S) of (N) boundary of Sec. 29
145.86 m (E) of (W) boundary of Sec. 29
Grd. Elevation: 540.22 m
Proj. TD: 1011 m (Devonian)
Field: Sinclair
Classification: Development (Confidential)
Status: Location (LOC)
Status Date: 23-Jun-2006

Lic. No. 5938

Connaught South Tilston 4-17-4-29 (WPM)
UWI: 100.04-17-004-29W1.00

License Issued: 23-Jun-2006
Licensee: Connaught Energy Ltd.
Mineral Rights: Freehold
Contractor: Big Sky Drilling Ltd. – Rig. #76
Municipality: Edward
Co-ords: 201.80 m (N) of (S) boundary of Sec. 17
199.63 m (E) of (W) boundary of Sec. 17
Grd. Elevation: 494.44 m
Proj. TD: 1272 m (Devonian)
Area: South Tilston
Classification: Exploratory (Outpost)
Status: Location (LOC)
Status Date: 23-Jun-2006